

## **Inverleith Neighbourhood Network**

### **Roads NEP Update at 24 June 2021**

Note: It is anticipated the Transport Infrastructure team responsible for the completion of NEP projects will be resourced over the next few months, as staff are released from other teams and recruitment undertaken.

#### **Extract from Transport & Environment Committee**

**10.00am, Thursday, 17 June 2021**

#### **Transport Infrastructure Investment – Capital Delivery Priorities for 2021/22**

4.36 Due to other delivery commitments and the Covid 19 pandemic in 2020/21 there has been very little delivery of Neighbourhood Environmental Projects (NEPs).

This has resulted in £1m of NEPs funding being carried forward into 2021/22.

4.37 A programme of outstanding NEPs commitments is currently being developed, using existing funding, with delivery of these projects starting in 2021/22. It is therefore proposed that no additional funding is allocated to NEPs projects in 2021/22.

<b>Inverleith</b> Drylaw Pathway	CCTV enabled lampposts	Inverleith NP 29/01/2015	Installation cost £7,593	Complete CCTV power sockets are installed and ready for use
<b>Inverleith</b> Drylaw Crescent and Gardens	Completion of footway resurfacing	Inverleith NP 2/05/2019	£41,451 Allocated in May 2019	Complete Cost £58,009 Additional cost agreed with Sean Gilchrist (Transport Manager)

<b>Inverleith</b> Telford Road/House O'Hill Road/Drylaw Crescent	Junction build-out	Inverleith NP 29/01/2015	£25,000	80% designed. Safety audit required  Scheme design to be finalised and expected to be delivered by the Transport Infrastructure team in 21/22.
<b>Inverleith</b> Buckingham Terrace	Junction Closure	Inverleith NP 29/01/2015	£5,000	Scheme options to be considered.  If still required, the proposal is expected to be initiated by the Transport Network and Enforcement team in 21/22.  A new Traffic Order will need to be promoted.
<b>Inverleith</b> Hillpark Way	Resurface footway, replace kerbs	Inverleith NP 22/05/2018  NW Locality Committee 19/06/2018	£50,000	Scheme design to be finalised and expected to be delivered by the Transport Infrastructure team in 21/22.
<b>Inverleith</b> Orchard Drive	Junction build-out	Inverleith NP 22/05/2018  NW Locality Committee 19/06/2018	£15,000	Scheme design to be finalised and expected to be delivered by the Transport Infrastructure team in 21/22.
<b>Inverleith</b> The Snakey Path  Saxe Coburg Place to Glenogle Road	Resurface path, replace edging, replace handrail	Inverleith NP 22/05/2018  NW Locality Committee 19/06/2018	£15,000	Scheme design to be finalised and expected to be delivered by the Transport Infrastructure team in 21/22.